

MCKENZIE ROAD RECONSTRUCTION PROJECT COMMUNITY NEWSLETTER



PROGRESS UPDATE

Hello McKenzie Road,

We hope you've been enjoying the final few weeks of summer. Our McKenzie Road project team have been working hard to get the completion of concrete works to 100% and can confidently say we are now at 90%. Rain showers are starting to play a bit of havoc to the progress as we need dry weather in order to pour concrete. The project is progressing to the next stage of works (road reconstruction) which includes work at the Bader Drive intersection.

To reduce traffic impacts, the works will be changed from day works as previously communicated to **night works and a one-way detour** will be in place for each stage of work. Due to an existing detour in place for the work at SH20 and Kirkbride Road, northbound traffic travelling along McKenzie Road will be maintained, whilst traffic wanting to travel southbound on McKenzie Road from Miller Road / Walmsley Road will need to follow the detour signage in place.

BUILDING THE ROAD - PROGRESS OF STAGES		TENTATIVE COMPLETION
90% DONE	CONCRETE WORKS	LATE MARCH 2017
0% DONE	ROAD CONSTRUCTION	(COMMENCING MARCH) APRIL 2017

Some key points to remember:

- Take care while travelling through the work zone as the temporary road layout will change per stage of work
- Please plan ahead for travel in the area or to nearby businesses / Auckland Airport, following the detours and speed restrictions in place
- For current travel times to and from the airport, visit www.drivelive.nz/AKL

Questions: Higgins Contractors Ltd
Contact: Priscilla Steel
P: 09 273 7300
E: stakeholders.ak@higgins.co.nz

Auckland Transport
P: 09 355 3553
E: info@at.govt.nz

Thank you for your patience during the project so far.

CALENDAR

Coming Up

End March - McKenzie Road southbound traffic detours (notifications to follow)

Stage
1 & 2

Stage
3 & 4

Stage
5 & 6

